

APPENDIX 5f - Construction Supervision Matrix October 2018

DISTRICT	CONTRACTOR	#	SCHOOL	Period (Months)	HANDOVER DATE(S)	INITIAL INTENDED COMPLETION DATE(S)	IMPLEMENTATION STATUS	STATUS OF CONTRACTS	Extra works Recommended
							1-Nov-2018	1st Revised Intended Completion Date(s)	
Category 1: Un-completed Works									
LYANTONDE	FERGUSON ENTERPRISES LTD	1	BUBANGIZI P/S	9	1-Nov-17	1-Aug-18	90.0%	1-Nov-2018	NO
		2	KIBISI -LUSOZI P/S	9	2-Nov-17	2-Aug-18	90.0%	1-Nov-2018	NO
		3	LWENTONDO P.S	9	3-Nov-17	3-Aug-18	90.0%	1-Nov-2018	NO
		4	ST PAUL P.S BIKOKORA	9	4-Nov-17	4-Aug-18	90.0%	1-Nov-2018	NO
		5	ST. ANTHONY KIYINDA RC P.S	9	5-Nov-17	5-Aug-18	90.0%	1-Nov-2018	NO
KABALE	MOHA CONSTRUCTION LIMITED	6	KAMUTUNGU P.S.	9	25-Oct-17	25-Jul-18	60.0%	15-Dec-2018	NO
KIRUHURA	TECH - SET SERVICES LTD	7	BYANAMIRA MODERN P.S.	12	23-Oct-17	23-Oct-18	50.0%	1st contract extension request under review	NO
		8	MBOGO TURIIBAMWE P.S.	12	23-Oct-17	23-Oct-18	50.0%	1st contract extension request under review	NO
RUBANDA	ROHI SERVICES LTD	9	BITANWA P.SCHOL	9	19-Feb-18	19-Nov-18	90.0%		NO
		10	KIRURUMA P.S.	9	19-Feb-18	19-Nov-18	90.0%		NO
		11	RWABURINDI P.S	9	19-Feb-18	19-Nov-18	90.0%		NO
OYAM	PALM CONSTRUCTION CO LTD	12	ACOKARA P.S.	9	13-Dec-17	13-Sep-18	80.0%	1st contract extension request under review	NO
		13	DELE P.S.	9	13-Dec-17	13-Sep-18	80.0%	1st contract extension request under review	NO

DISTRICT	CONTRACTOR	#	SCHOOL	Period (Months)	HANDOVER DATE(S)	INITIAL INTENDED COMPLETION DATE(S)	IMPLEMENTATION STATUS	STATUS OF CONTRACTS	Extra works Recommended
							1-Nov-2018	1st Revised Intended Completion Date(s)	
MITYANA	COMPLANT ENGINEERING & TRADE (U) LTD	14	BUKALAMULI P.S.	12	15-Nov-17	15-Nov-18	85.0%		NO
		15	LUGO P.S.	12	16-Nov-17	16-Nov-18	85.0%		NO
		16	NAMBUTE P.S.	12	15-Nov-17	15-Nov-18	85.0%		NO
		17	ST.MARIA MULUMBA P.S.	12	16-Nov-17	16-Nov-18	85.0%		NO
		18	WATTUBA P.S.	12	15-Nov-17	15-Nov-18	85.0%		NO
KYANKWANZI	GRAND ENGINEERING LTD	19	DDEGEYA LC1 PUBLIC P.S	9	27-Oct-17	27-Jul-18	67.0%	17-Sep-2018	NO
		20	KITEREDE P.S	9	27-Oct-17	27-Jul-18	67.0%	17-Sep-2018	NO
		21	NAKAKABALA P.S	9	27-Oct-17	27-Jul-18	67.0%	17-Sep-2018	NO
RAKAI	SUMADHURA TECHNOLOGIES LTD	22	KABASHAMBO P.S.	9	25-Oct-17	25-Oct-18	75.0%	30-Dec-2018	NO
		23	KABUSOTTA P.S.	9	25-Oct-17	25-Oct-18	75.0%	30-Dec-2018	NO
		24	KYABIWA P.S.	9	25-Oct-17	25-Oct-18	75.0%	30-Dec-2018	NO
		25	KYALUBAMBULA P.S.	9	25-Oct-17	25-Oct-18	75.0%	30-Dec-2018	NO
LWENGO 1	P&D TRADERS AND CONTRACTORS LTD	26	BIRUNUMA P.S.	12	24-Oct-17	24-Oct-18	83.0%		YES
		27	KISAANA BATAKA P.S	12	24-Oct-17	24-Oct-18	83.0%		NO
		28	NAKATEETE BAPTIST SCHOOL	12	24-Oct-17	24-Oct-18	83.0%		NO
		29	BIJAABA ISLAMIC	12	24-Oct-17	24-Oct-18	83.0%		NO
LWENGO 2	MOHA CONSTRUCTION LTD	30	KIBUBBU P.S	12	10-Nov-17	10-Nov-18	60.0%		NO
		31	LUBAALE P.S	12	10-Nov-17	10-Nov-18	60.0%		NO

DISTRICT	CONTRACTOR	#	SCHOOL	Period (Months)	HANDOVER DATE(S)	INITIAL INTENDED COMPLETION DATE(S)	IMPLEMENTATION STATUS	STATUS OF CONTRACTS	Extra works Recommended
							1-Nov-2018	1st Revised Intended Completion Date(s)	
		32	LWEBIDAALI M. P/S	12	10-Nov-17	10-Nov-18	60.0%		NO
		33	LWEKISHUGI P.S.	12	10-Nov-17	10-Nov-18	60.0%		NO
		34	ST.MARY S KITOORO P.S	12	10-Nov-17	10-Nov-18	60.0%		NO
KAMWENGE	KISINGA CONSTRUCTION CO. LTD	35	NEW EDEN P.S	9	6-Nov-17	6-Aug-18	80.0%	9-Sep-2018	NO
		36	NYANGA P.S	9	6-Nov-17	6-Aug-18	75.0%	9-Sep-2018	NO
MITOOMA	DOLPHINS CONSULTING ENGINEERS & CONTRACTORS LTD	37	KEBIREMU P.S	9	30-Oct-17	30-Jul-18	70.0%	30-Aug-2018	NO
		38	MAHWIZI P.S	9	30-Oct-17	30-Jul-18	70.0%	30-Aug-2018	NO
		39	MUTI P.S.	9	30-Oct-17	30-Jul-18	70.0%	30-Aug-2018	NO
		40	NKINGA P.S.	9	30-Oct-17	30-Jul-18	70.0%	30-Aug-2018	NO
SHEEMA	GREYSTONE INVESTMENTS LTD	41	KASHANJURE P.S.	9	7-Nov-17	7-Aug-18	70.0%	30-Sep-2018	NO
		42	RUHIGANA P.S.	9	7-Nov-17	7-Aug-18	70.0%	30-Sep-2018	NO
		43	RWANANA P.S	9	7-Nov-17	7-Aug-18	72.0%	30-Sep-2018	NO
		44	RWENTOBO P.S.	9	7-Nov-17	7-Aug-18	70.0%	30-Sep-2018	NO
MBARARA	BANA ENTERPRISES LTD	45	BINYUGA P.S	9	31-Oct-17	31-Jul-18	57.0%	6-Sep-2018	YES
		46	KASHENYI P.S.	9	31-Oct-17	31-Jul-18	57.0%	6-Sep-2018	NO
		47	KIBAARE P.S.	9	31-Oct-17	31-Jul-18	57.0%	6-Sep-2018	NO
		48	KONGORO P.S.	9	1-Nov-17	1-Aug-18	57.0%	6-Sep-2018	NO
		49	RWOBUGOIGO	9	1-Nov-17	1-Aug-18	57.0%	6-Sep-2018	NO

DISTRICT	CONTRACTOR	#	SCHOOL	Period (Months)	HANDOVER DATE(S)	INITIAL INTENDED COMPLETION DATE(S)	IMPLEMENTATION STATUS	STATUS OF CONTRACTS	Extra works Recommended
							1-Nov-2018	1st Revised Intended Completion Date(s)	
MANAFWA	ZHONGHAO OVERSEAS CONSTRUCTION ENG. CO. LTD	50	ST. KIZITO P. S	9	28-Feb-18	28-Nov-18	88.0%		NO
Category 2: Substantially complete or complete									NO
NTUNGAMO	ACE CONSULT LTD	1	NYAMABARE P.S	9	24-Oct-17	24-Jul-18	Complete	24-Aug-2018	NO
		2	ST.LAWERENCE	9	24-Oct-17	24-Jul-18	Complete	24-Aug-2018	NO
RUKUNGIRI	ZIMU CONSTRUCTION CO LTD	3	KIGINA P.S.	9	22-Nov-17	22-Aug-18	Complete		NO
		4	RWANYANJA P.S.	9	23-Nov-17	23-Aug-18	Complete		NO
		5	RWENYANGI P.S.	9	24-Nov-17	24-Aug-18	Complete		NO
NAKASEKE	TECHNO THREE UGANDA LTD	6	KINOONI P.S	9	1-Nov-17	1-Aug-18	Complete	1-Oct-2018	NO
		7	KIZONGOTO SDA P.S	9	2-Nov-17	2-Aug-18	Complete	1-Oct-2018	NO
		8	MAGOMA ORTHODOX P.S.	9	1-Nov-17	1-Aug-18	Complete	1-Oct-2018	NO
		9	NAKASEKE TELECENTRE PUBLIC	9	2-Nov-17	2-Aug-18	Complete	1-Oct-2018	NO
		10	NAKULAMUDDE	9	1-Nov-17	1-Aug-18	Complete	1-Oct-2018	NO
NEBBI	EGISS ENGINEERING CONTRACTORS LTD	11	KISENGE P.S	9	30-Oct-17	30-Jul-18	Complete	30-Aug-2018	NO
		12	PAJANGO PRI.SCH.	9	30-Oct-17	30-Jul-18	Complete	30-Aug-2018	NO
MUKONO	SAVANAH ENGINEERING WORKS LTD	13	MOTHER KEVIN NAMAKUPA P.S	9	20-Feb-18	20-Nov-18	Complete		NO
		14	NAMUTAMBI P.S.	9	20-Feb-18	20-Nov-18	Complete		NO
MUBENDE	EGISS ENGINEERING CONTRACTORS LTD	15	KAWUMULO P.S.	9	26-Oct-17	26-Jul-18	Complete	30-Aug-2018	NO
		16	LUBUMBA P.S.	9	26-Oct-17	26-Jul-18	Complete	30-Aug-2018	NO

DISTRICT	CONTRACTOR	#	SCHOOL	Period (Months)	HANDOVER DATE(S)	INITIAL INTENDED COMPLETION DATE(S)	IMPLEMENTATION STATUS	STATUS OF CONTRACTS	Extra works Recommended
							1-Nov-2018	1st Revised Intended Completion Date(s)	
BUTAMBALA	KSD BUILDERS, CONTRACTORS AND ESTATE DEVELOPERS LTD	17	BWETYABA UMEA P.S.	9	23-Oct-17	23-Jul-18	Complete	20-Sep-2018	NO
KALUNGU	KATCOM PROJECTS LTD	18	ST. CHARLES BUTAWATA P.S	9	23-Oct-17	23-Jul-18	Substantially complete	10-Sep-2018	NO
		19	ST. KIZITO NNAALINYA MUGGALE P.S	9	23-Oct-17	23-Jul-18	Substantially complete	10-Sep-2018	NO
BUTALEJA	ROYAL TECHNO INDUSTRIES LTD	20	BUBINGE P.S	9	26-Oct-17	26-Jul-18	Complete	27-Aug-2018	NO
		21	BUGISA P.S	9	26-Oct-17	26-Jul-18	Complete	27-Aug-2018	NO
		22	HIRIGA P.S	9	26-Oct-17	26-Jul-18	Complete	27-Aug-2018	NO
		23	HISEGA C/U COMMUNITY SCHOOL	9	26-Oct-17	26-Jul-18	Complete	27-Aug-2018	NO
		24	NAHALONDO SDA P.S	9	26-Oct-17	26-Jul-18	Complete	27-Aug-2018	NO
NAMUTUMBA	ALPS GROUP LIMITED	25	BUWANGA P.S	9	25-Oct-17	25-Jul-18	Substantially complete	24-Aug-2018	NO
		26	KIBENGE MEMORIAL P.S	9	25-Oct-17	25-Jul-18	Substantially complete	24-Aug-2018	NO
TORORO	GUDUL ENTERPRISES LIMITED	27	KACHINGA COMMUNITY P.S	9	27-Oct-17	27-Jul-18	Complete	18-Sep-2018	NO
		28	KOROBUDI P.S	9	27-Oct-17	27-Jul-18	Complete	18-Sep-2018	NO
KAGADI	AZU PROPERTIES LTD	29	ISUNGA ISLAMIC P.S	9	24-Oct-17	24-Jul-18	Complete		NO
		30	KASUBI P.S	9	24-Oct-17	24-Jul-18	Complete		NO
		31	KATIKENGEYE C.O.U P.S	9	24-Oct-17	24-Jul-18	Complete		NO
		32	NYABIGATA P.S	9	24-Oct-17	24-Jul-18	Complete		NO
		33	SOBORWA JUNIOR ACADEMY	9	24-Oct-17	24-Jul-18	Complete		NO
KIBAALE	DECCAN LTD & INTERIOR TECHNOLOGIES LTD	34	BUBAMBA P.S	9	23-Oct-17	23-Jul-18	Complete		NO