

APPENDIX 5d - Construction Supervision Matrix August 2018

DISTRICT	CONTRACTOR	SN	SCHOOL	Period (Months)	HANDOVER DATE(S)	INITIAL INTENDED COMPLETION DATE(S)	LAPSED TIME (BY 13-AUG-18)		PHYSICAL PROGRESS							LOST OR GAINED TIME (WEEKS)	GUARANTEES VALIDITY			
							No. Weeks	In Percent	31-Jan-2018	28-Feb-2018	31-Mar-2018	30-Apr-2018	28-May-2018	25-Jun-2018	24-Jul-2018		13-Aug-2018	Performance	Advance Payment	Action Plan (if any)
LYANTONDE	FERGUSON ENTERPRISES LTD	1	BUBANGIZI P/S	9	01 November 2017	1-Aug-2018	41	104.4%	9.0%	22.0%	28.0%	33.0%	33.0%	45.0%	47.0%	55.0%	-20			Fast track renewal of guarantees
		2	KIBISI -LUSOZI P/S	9	02 November 2017	2-Aug-2018	41	104.0%	9.0%	22.0%	28.0%	33.0%	33.0%	45.0%	47.0%	55.0%	-20			
		3	LWENTONDO P.S	9	03 November 2017	3-Aug-2018	40	103.7%	9.0%	22.0%	25.0%	33.0%	33.0%	45.0%	47.0%	55.0%	-20	27. June. 2018	19. July. 2018	
		4	ST PAUL P.S BIKOKORA	9	04 November 2017	4-Aug-2018	40	103.3%	9.0%	22.0%	26.0%	33.0%	33.0%	45.0%	47.0%	55.0%	-19			
		5	ST. ANTHONY KIYINDA RC P.S	9	05 November 2017	5-Aug-2018	40	102.9%	9.0%	22.0%	25.0%	33.0%	33.0%	45.0%	47.0%	55.0%	-19			
KABALE	MOHA CONSTRUCTION LIMITED	6	KAMUTUNGU P.S.	9	25 October 2017	25-Jul-2018	42	107.0%	0.0%	18.0%	28.0%	33.0%	33.0%	40.0%	45.0%	50.0%	-24	12. October. 2018	12. October. 2018	
KIRUHURA	TECH - SET SERVICES LTD	7	BYANAMIRA MODERN P.S.	12	23 October 2017	23-Oct-2018	42	80.5%	1.0%	10.0%	25.0%	25.0%	28.0%	30.0%	37.0%	40.0%	-17	3. October. 2018	15. Sept. 2018	Full Advance Payment recovery to be made against next IPC
		8	MBOGO TURIIBAMWE P.S.	12	23 October 2017	23-Oct-2018	42	80.5%	1.0%	8.0%	25.0%	25.0%	28.0%	30.0%	37.0%	40.0%	-17			
NTUNGAMO	ACE CONSULT LTD	9	NYAMABARE P.S	9	24 October 2017	24-Jul-2018	42	107.3%	30.0%	40.0%	45.0%	60.0%	60.0%	70.0%	75.0%	85.0%	-9	10. July. 2018	10. July. 2018	Fast track renewal of guarantees
		10	ST.LAWRENCE	9	24 October 2017	24-Jul-2018	42	107.3%	30.0%	40.0%	45.0%	60.0%	60.0%	70.0%	75.0%	85.0%	-9			
RUKUNGIRI	ZIMU CONSTRUCTION CO LTD	11	KIGINA P.S.	9	22 November 2017	22-Aug-2018	38	96.7%	40.0%	70.0%	78.0%	90.0%	92.0%	95.0%	95.0%	95.0%	-1	27. October. 2018	27. July. 2018	Full Advance Payment recovery to be made against next IPC
		12	RWANYANJA P.S.	9	23 November 2017	23-Aug-2018	38	96.3%	40.0%	70.0%	78.0%	90.0%	92.0%	95.0%	95.0%	95.0%	-1			
		13	RWENYANGI P.S.	9	24 November 2017	24-Aug-2018	37	96.0%	40.0%	70.0%	78.0%	90.0%	92.0%	95.0%	95.0%	95.0%	0			
RUBANDA	ROHI SERVICES LTD	14	BITANWA P.SCHOL	9	19 February 2018	19-Nov-2018	25	64.1%	0.0%	4.0%	16.0%	22.0%	27.0%	40.0%	50.0%	53.0%	-3	5. December. 2018	12. Aug. 2018	Full Advance Payment recovery to be made against next IPC
		15	KIRURUMA P.S.	9	19 February 2018	19-Nov-2018	25	64.1%	0.0%	4.0%	16.0%	20.0%	27.0%	40.0%	50.0%	53.0%	-3			
		16	RWABURINDI P.S	9	19 February 2018	19-Nov-2018	25	64.1%	0.0%	4.0%	16.0%	25.0%	27.0%	40.0%	50.0%	53.0%	-3			
OYAM	PALM CONSTRUCTION CO LTD	17	ACOKARA P.S.	9	13 December 2017	13-Sep-2018	35	88.7%	10.0%	31.0%	37.0%	45.0%	57.0%	62.0%	75.0%	75.0%	-5	15. October. 2018	N/A	
		18	DELE P.S.	9	13 December 2017	13-Sep-2018	35	88.7%	10.0%	31.0%	38.0%	45.0%	57.0%	62.0%	70.0%	70.0%	-6			
NAKASEKE	TECHNO THREE UGANDA LTD	19	KINOONI P.S	9	01 November 2017	1-Aug-2018	41	104.4%	14.0%	30.0%	37.0%	45.0%	50.0%	60.0%	80.0%	88.0%	-7	30. June. 2019	30. September 2018	Full Advance Payment recovery to be made against next IPC
		20	KIZONGOTO SDA P.S	9	02 November 2017	2-Aug-2018	41	104.0%	14.0%	30.0%	37.0%	45.0%	50.0%	60.0%	80.0%	88.0%	-7			
		21	MAGOMA ORTHODOX P.S.	9	01 November 2017	1-Aug-2018	41	104.4%	14.0%	30.0%	37.0%	45.0%	55.0%	60.0%	80.0%	88.0%	-7			
		22	NAKASEKE TELECENTRE PUBLIC	9	02 November 2017	2-Aug-2018	41	104.0%	14.0%	30.0%	37.0%	45.0%	55.0%	60.0%	80.0%	88.0%	-7			
		23	NAKULAMUDDE	9	01 November 2017	1-Aug-2018	41	104.4%	14.0%	30.0%	37.0%	45.0%	50.0%	60.0%	80.0%	88.0%	-7			
MITYANA	COMPLANT ENGINEERING & TRADE (U) LTD	24	BUKALAMULI P.S.	12	15 November 2017	15-Nov-2018	39	74.2%	7.0%	21.0%	35.0%	40.0%	40.0%	53.0%	60.0%	60.0%	-6	14. Sept. 2019	16.sept 2018	Full Advance Payment recovery to be made against next IPC
		25	LUGO P.S.	12	16 November 2017	16-Nov-2018	39	74.0%	7.0%	21.0%	35.0%	40.0%	40.0%	53.0%	60.0%	60.0%	-5			
		26	NAMBUTE P.S.	12	15 November 2017	15-Nov-2018	39	74.2%	7.0%	21.0%	35.0%	40.0%	45.0%	53.0%	60.0%	60.0%	-6			
		27	ST.MARIA MULUMBA P.S.	12	16 November 2017	16-Nov-2018	39	74.0%	7.0%	21.0%	35.0%	40.0%	45.0%	53.0%	60.0%	60.0%	-5			
		28	WATTUBA P.S.	12	15 November 2017	15-Nov-2018	39	74.2%	7.0%	21.0%	35.0%	40.0%	40.0%	53.0%	60.0%	60.0%	-6			
NEBBI	EGISS ENGINEERING CONTRACTORS LTD	29	KISENGE P.S	9	30 October 2017	30-Jul-2018	41	105.1%	18.0%	40.0%	40.0%	45.0%	64.0%	76.0%	88.0%	95.0%	-4	30.August. 2018	31. July. 2018	
		30	PAJANGO PRI.SCH.	9	30 October 2017	30-Jul-2018	41	105.1%	18.0%	31.0%	34.0%	45.0%	64.0%	73.0%	88.0%	95.0%	-4			

APPENDIX 5d - Construction Supervision Matrix August 2018

DISTRICT	CONTRACTOR	SN	SCHOOL	Period (Months)	HANDOVER DATE(S)	INITIAL INTENDED COMPLETION DATE(S)	LAPSED TIME (BY 13-AUG-18)		PHYSICAL PROGRESS								LOST OR GAINED TIME (WEEKS)	GUARANTEES VALIDITY			
							No. Weeks	In Percent	31-Jan-2018	28-Feb-2018	31-Mar-2018	30-Apr-2018	28-May-2018	25-Jun-2018	24-Jul-2018	13-Aug-2018		Performance	Advance Payment	Action Plan (if any)	
KYANKWANZI	GRAND ENGINEERING LTD	31	DDEGEYA LC1 PUBLIC P.S	9	27 October 2017	27-Jul-2018	41	106.2%	13.0%	23.0%	33.0%	33.0%	33.0%	50.0%	55.0%	57.0%	-20	30. September. 2018	30. September 2018		
		32	KITEREDE P.S	9	27 October 2017	27-Jul-2018	41	106.2%	13.0%	20.0%	32.0%	33.0%	39.0%	42.0%	55.0%	57.0%	-20				
		33	NAKAKABALA P.S	9	27 October 2017	27-Jul-2018	41	106.2%	13.0%	14.0%	28.0%	36.0%	39.0%	50.0%	55.0%	57.0%	-20				
MUKONO	SAVANAH ENGINEERING WORKS LTD	34	MOTHER KEVIN NAMAKUPA P.S	9	20 February 2018	20-Nov-2018	25	63.7%	0.0%	2.0%	24.0%	40.0%	53.0%	70.0%	85.0%	90.0%	7	10. Nov. 2018	N/A		
		35	NAMUTAMBI P.S.	9	20 February 2018	20-Nov-2018	25	63.7%	0.0%	2.0%	24.0%	36.0%	53.0%	70.0%	85.0%	90.0%	7				
MUBENDE	EGISS ENGINEERING CONTRACTORS LTD	36	KAWUMULO P.S.	9	26 October 2017	26-Jul-2018	42	106.6%	29.0%	42.0%	55.0%	61.0%	71.0%	75.0%	90.0%	95.0%	-5	30. August. 2018	31. July. 2018		
		37	LUBUMBA P.S.	9	26 October 2017	26-Jul-2018	42	106.6%	29.0%	40.0%	55.0%	61.0%	71.0%	76.0%	90.0%	95.0%	-5				
BUTAMBALA	KSD BUILDERS, CONTRACTORS AND ESTATE DEVELOPERS LTD	38	BWETYABA UMEA P.S.	9	23 October 2017	23-Jul-2018	42	107.7%	37.0%	40.0%	40.0%	43.0%	50.0%	68.0%	72.0%	72.0%	-15	11. July. 2018	11. July. 2018		
KALUNGU	KATCOM PROJECTS LTD	39	ST. CHARLES BUTAWATA P.S	9	23 October 2017	23-Jul-2018	42	107.7%	25.0%	40.0%	40.0%	40.0%	40.0%	58.0%	65.0%	65.0%	-18	18. October. 2018	6. Nov. 2018		
		40	ST. KIZITO NNAALINYA MUGGALE P.S	9	23 October 2017	23-Jul-2018	42	107.7%	25.0%	40.0%	40.0%	40.0%	40.0%	58.0%	65.0%	65.0%	-18				
RAKAI	SUMADHURA TECHNOLOGIES LTD	41	KABASHAMBO P.S.	9	25 October 2017	25-Oct-2018	42	80.0%	1.0%	3.0%	3.0%	3.0%	3.0%	25.0%	28.0%	28.0%	-22	30. October. 2018	30. October. 2018		
		42	KABUSOTTA P.S.	9	25 October 2017	25-Oct-2018	42	80.0%	1.0%	8.0%	8.0%	18.0%	25.0%	31.0%	45.0%	45.0%	-15				
		43	KYABIWA P.S.	9	25 October 2017	25-Oct-2018	42	80.0%	1.0%	8.0%	8.0%	22.0%	25.0%	31.0%	31.0%	31.0%	-20				
		44	KYALUBAMBULA P.S.	9	25 October 2017	25-Oct-2018	42	80.0%	1.0%	8.0%	13.0%	26.0%	26.0%	31.0%	60.0%	60.0%	-8				
LWENGO 1	P&D TRADERS AND CONTRACTORS LTD	45	BIRUNUMA P.S.	12	24 October 2017	24-Oct-2018	42	80.3%	35.0%	40.0%	50.0%	50.0%	50.0%	55.0%	55.0%	55.0%	-11	25. Sept. 2018	26. Sept. 2018	NIL	
		46	KISAANA BATAKA P.S	12	24 October 2017	24-Oct-2018	42	80.3%	35.0%	40.0%	40.0%	50.0%	50.0%	50.0%	55.0%	55.0%	55.0%				-11
		47	NAKATEETE BAPTIST SCHOOL	12	24 October 2017	24-Oct-2018	42	80.3%	35.0%	40.0%	50.0%	50.0%	50.0%	55.0%	55.0%	55.0%	-11				
		48	BIJAABA ISLAMIC	12	24 October 2017	24-Oct-2018	42	80.3%	35.0%	40.0%	50.0%	50.0%	50.0%	55.0%	55.0%	55.0%	-11				
LWENGO 2	MOHA CONSTRUCTION LTD	49	KIBUBBU P.S	12	10 November 2017	10-Nov-2018	39	75.6%	2.0%	18.0%	28.0%	32.0%	32.0%	36.0%	40.0%	40.0%	-14	25. October. 2018	14. October. 2018	NIL	
		50	LUBAALE P.S	12	10 November 2017	10-Nov-2018	39	75.6%	2.0%	18.0%	32.0%	32.0%	32.0%	36.0%	40.0%	40.0%	-14				
		51	LWEBIDAALI M. P/S	12	10 November 2017	10-Nov-2018	39	75.6%	2.0%	18.0%	32.0%	32.0%	32.0%	36.0%	40.0%	40.0%	-14				
		52	LWEKISHUGI P.S.	12	10 November 2017	10-Nov-2018	39	75.6%	2.0%	18.0%	32.0%	32.0%	32.0%	36.0%	40.0%	40.0%	-14				
		53	ST.MARY S KITOORO P.S	12	10 November 2017	10-Nov-2018	39	75.6%	2.0%	13.0%	22.0%	22.0%	22.0%	36.0%	40.0%	40.0%	-14				
KAMWENGE	KISINGA CONSTRUCTION CO. LTD	54	NEW EDEN P.S	9	06 November 2017	6-Aug-2018	40	102.6%	8.0%	22.0%	28.0%	30.0%	37.0%	37.0%	75.0%	75.0%	-11	19. Aug. 2018	N/A	Fast track renewal of guarantees	
		55	NYANGA P.S	9	06 November 2017	6-Aug-2018	40	102.6%	8.0%	22.0%	27.0%	33.0%	37.0%	42.0%	75.0%	75.0%	-11				
MITOOMA	DOLPHINS CONSULTING ENGINEERS & CONTRACTORS LTD	56	KEBIREMU P.S	9	30 October 2017	30-Jul-2018	41	105.1%	12.0%	24.0%	26.0%	27.0%	33.0%	42.0%	45.0%	45.0%	-25	30. September. 2018	30. August. 2018	Full Advance Payment recovery to be made against next IPC	
		57	MAHWIZI P.S	9	30 October 2017	30-Jul-2018	41	105.1%	12.0%	24.0%	26.0%	28.0%	30.0%	35.0%	45.0%	45.0%	-25				
		58	MUTI P.S.	9	30 October 2017	30-Jul-2018	41	105.1%	12.0%	24.0%	26.0%	27.0%	28.0%	35.0%	45.0%	45.0%	-25				
		59	NKINGA P.S.	9	30 October 2017	30-Jul-2018	41	105.1%	12.0%	24.0%	26.0%	32.0%	33.0%	35.0%	45.0%	45.0%	-25				

APPENDIX 5d - Construction Supervision Matrix August 2018

DISTRICT	CONTRACTOR	SN	SCHOOL	Period (Months)	HANDOVER DATE(S)	INITIAL INTENDED COMPLETION DATE(S)	LAPSED TIME (BY 13-AUG-18)		PHYSICAL PROGRESS								LOST OR GAINED TIME (WEEKS)	GUARANTEES VALIDITY		
							No. Weeks	In Percent	31-Jan-2018	28-Feb-2018	31-Mar-2018	30-Apr-2018	28-May-2018	25-Jun-2018	24-Jul-2018	13-Aug-2018		Performance	Advance Payment	Action Plan (if any)
SHEEMA	GREYSTONE INVESTMENTS LTD	60	KASHANJURE P.S.	9	07 November 2017	7-Aug-2018	40	102.2%	3.0%	18.0%	25.0%	28.0%	33.0%	35.0%	50.0%	50.0%	-21	30. Nov. 2018	25. May. 2018	Fast track renewal of guarantees
		61	RUHIGANA P.S.	9	07 November 2017	7-Aug-2018	40	102.2%	3.0%	18.0%	25.0%	26.0%	30.0%	34.0%	50.0%	50.0%	-21			
		62	RWANANA P.S	9	07 November 2017	7-Aug-2018	40	102.2%	3.0%	18.0%	25.0%	28.0%	34.0%	34.0%	50.0%	50.0%	-21			
		63	RWENTOBO P.S.	9	07 November 2017	7-Aug-2018	40	102.2%	3.0%	18.0%	25.0%	26.0%	32.0%	34.0%	50.0%	50.0%	-21			
MBARARA	BANA ENTERPRISES LTD	64	BINYUGA P.S	9	31 October 2017	31-Jul-2018	41	104.8%	1.0%	23.0%	30.0%	34.0%	38.0%	40.0%	45.0%	45.0%	-24	12. October. 2018	12. October. 2018	
		65	KASHENYI P.S.	9	31 October 2017	31-Jul-2018	41	104.8%	1.0%	23.0%	32.0%	34.0%	38.0%	40.0%	45.0%	45.0%	-24			
		66	KIBAARE P.S.	9	31 October 2017	31-Jul-2018	41	104.8%	1.0%	23.0%	32.0%	34.0%	38.0%	40.0%	45.0%	45.0%	-24			
		67	KONGORO P.S.	9	01 November 2017	1-Aug-2018	41	104.4%	1.0%	23.0%	30.0%	34.0%	38.0%	40.0%	45.0%	45.0%	-24			
		68	RWOBUGOIGO	9	01 November 2017	1-Aug-2018	41	104.4%	1.0%	23.0%	30.0%	34.0%	38.0%	40.0%	45.0%	45.0%	-24			
BUTALEJA	ROYAL TECHNO INDUSTRIES LTD	69	BUBINGE P.S	9	26 October 2017	26-Jul-2018	42	106.6%	7.0%	32.0%	39.0%	64.0%	70.0%	80.0%	88.0%	95.0%	-5	14. September. 2018	14. September. 2018	
		70	BUGISA P.S	9	26 October 2017	26-Jul-2018	42	106.6%	7.0%	32.0%	39.0%	64.0%	70.0%	80.0%	88.0%	95.0%	-5			
		71	HIRIGA P.S	9	26 October 2017	26-Jul-2018	42	106.6%	7.0%	32.0%	39.0%	64.0%	70.0%	80.0%	88.0%	95.0%	-5			
		72	HISEGA C/U COMMUNITY SCHOOL	9	26 October 2017	26-Jul-2018	42	106.6%	7.0%	32.0%	40.0%	64.0%	70.0%	80.0%	88.0%	95.0%	-5			
		73	NAHALONDO SDA P.S	9	26 October 2017	26-Jul-2018	42	106.6%	7.0%	32.0%	37.0%	64.0%	70.0%	78.0%	88.0%	95.0%	-5			
MANAFWA	ZHONGHAO OVERSEAS CONSTRUCTION ENG. CO. LTD	74	ST. KIZITO P. S	9	28 February 2018	28-Nov-2018	24	60.8%	0.0%	0.0%	14.0%	22.0%	30.0%	37.0%	50.0%	58.0%	-1	5. Dec. 2018	5. Aug. 2018	Full Advance Payment recovered
NAMUTUMBA	ALPS GROUP LIMITED	75	BUWANGA P.S	9	25 October 2017	25-Jul-2018	42	107.0%	37.0%	45.0%	52.0%	65.0%	67.0%	78.0%	88.0%	89.0%	-7	05. August. 2018	6. August. 2018	Advance Payment to recovered at next IPC
		76	KIBENGE MEMORIAL P.S	9	25 October 2017	25-Jul-2018	42	107.0%	37.0%	45.0%	52.0%	65.0%	67.0%	74.0%	88.0%	89.0%	-7			
TORORO	GUDUL ENTERPRISES LIMITED	77	KACHINGA COMMUNITY P.S	9	27 October 2017	27-Jul-2018	41	106.2%	19.0%	37.0%	42.0%	42.0%	67.0%	81.0%	85.0%	85.0%	-9	30. October. 2018	30. April. 2018	
		78	KOROBUDI P.S	9	27 October 2017	27-Jul-2018	41	106.2%	19.0%	37.0%	42.0%	42.0%	67.0%	82.0%	85.0%	85.0%	-9			
KAGADI	AZU PROPERTIES LTD	79	ISUNGA ISLAMIC P.S	9	24 October 2017	24-Jul-2018	42	107.3%	50.0%	70.0%	75.0%	82.0%	85.0%	92.0%	95.0%	100.0%	-3	30. July. 2018	N/A	
		80	KASUBI P.S	9	24 October 2017	24-Jul-2018	42	107.3%	50.0%	70.0%	75.0%	82.0%	85.0%	92.0%	95.0%	100.0%	-3			
		81	KATIKENGEYE C.O.U P.S	9	24 October 2017	24-Jul-2018	42	107.3%	50.0%	70.0%	75.0%	82.0%	85.0%	92.0%	95.0%	100.0%	-3			
		82	NYABIGATA P.S	9	24 October 2017	24-Jul-2018	42	107.3%	50.0%	70.0%	75.0%	82.0%	85.0%	92.0%	95.0%	100.0%	-3			
		83	SOBORWA JUNIOR ACADEMY	9	24 October 2017	24-Jul-2018	42	107.3%	50.0%	70.0%	75.0%	82.0%	85.0%	92.0%	95.0%	100.0%	-3			
KIBAALE	DECCAN LTD & INTERIOR TECHNOLOGIES LTD	84	BUBAMBA P.S	9	23 October 2017	23-Jul-2018	42	107.7%	19.0%	37.0%	52.0%	67.0%	75.0%	86.0%	95.0%	100.0%	-3	4. July. 2018	4. July. 2018	

Progress Scoring Standards (UTSEP/GPE)

Construction stages	SN	Works per stage	Score (%)
<u>SUBSTRUCTURE</u>	1	TEMPORARY WORKS AND FOUNDATION EXCAVATIONS	5
	2	STRIP AND PAD FOUNDATION CONCRETE WORKS	5
	3	PLINTH WALLING	5
	4	PLANT TREES	2
	5	BACK FILLING, HARDCORE PLACING AND OVERSITE CONCRETE SLAB	8
			25
<u>SUPERSTRUCTURE</u>	6	COLUMNS AND WALLING UP TO HEIGHT OF 2.4 METRES	7
	7	RING BEAMS, INTERMEDIATE WALLING, COLUMNS AND VENTILATORS	6
	8	GABLE WALLING	2
			15
<u>ROOFING</u>	9	ROOF STRUCTURE AND COVERINGS	15
	10	CEILING AND EAVES FILLING	2
	11	FASCIA AND BARGE BOARDS	1
	12	LIGHTENING PROTECTION	2
			20
<u>FITTINGS & FINISHES</u>	13	DOORS COMPLETE WITH FRAMES, GLAZING AND LOCKS	2
	14	WINDOWS COMPLETE WITH GLAZING	4
	15	PLASTERING AND FLOOR SCREEDING	8
	16	FIXTURES	2
	17	ELECTRO-MECHANICAL WORKS	1
	18	SPLASH APRON	1
	19	PAINTING	2
			20
<u>EXTERNAL FINISHES</u>	20	COMPOUND LEVELLING, LAND SCAPING, PLANTING OF GRASS COMPLETED	8
	21	STORM WATER DRAINAGE COMPLETED	4
	22	WATER TANKS AND RAIN WATER HARVESTING SYSTEM COMPLETED	4
	23	SITE CLEANING AND REMOVAL OF HOARDING	2
	24	ALL PLANTED TREES SURVIVED	2
			20
		TOTAL	100